Sabled by the Monoston. Transportation and Infrastructure Hembergeorge October 24, 2003

What are the Next Steps and Preliminary Schedule for the Replacement of the Canning Bridge, Marystown?

Task	Normal Process	Expedited Process
Complete Options Study	Spring 2024	Fall 2023 (modified)
Environmental Assessment	Winter 2024	Winter 2024
Navigable Waters	Winter 2024	Winter 2024
Design Work	Spring 2024-Fall 2024	Fall 2023 - Winter 2024
Procurement	Fall 2024-Winter 2025	Spring 2024
Water Line Relocation	Spring 2024 - Summer 2024	Spring – Summer 2024
Demolition/ Construction	Spring 2025 – Fall 2027	Summer 2024 – Fall 2026

Tabled in the House of Assembly, October 24, 2023

